

ANNUAL WORK PLAN & ACHIEVEMENT- 2017-18

Sl.No.	Name of Programme	Target upto March-2018	Cummulative Achievement upto 25/12/2017
1	PROMULGATION OF SOLAR POLICY-2017	By 30th November-2017	Policy Promulgated on 06/12/2017
2	GROUND MOUNTED GRID CONNECTED SOLAR POWER PROJECTS (UTILITY SCALE)	600 MW	220 MW
3	SOLAR ROOFTOP POWER PLANT PROJECTS	80 MW	30 MW
4	SOLAR STREET LIGHTING SYSTEMS	25018 Nos	Work Order Placed
5	SOLAR R O WATER SYSTEM IN PRIMARY SCHOOLS	1000 NOS	Work Order Placed
6	VILLAGE ELECTRIFICATION OF 21 VILLAGES UNDER DEEN DAYAL GRAM JYOTI YOJNA THROUGH SOLAR POWER PACK	29 VILLAGES	Electrification of 20 Villages Completed, Work in remaining villages under progress
7	ELCTRIFICATION OF 5 VILLAGES THROUGH MINIGRID SOLAR POWER PLANT UNDER DEEN DAYAL GRAM JYOTI YOJNA	5 NoS.	Work under progress
8	ALL NEW GOVERNMENT BUILDINGS TO BE ECBC COMPLIANCE BY JAN 2018	Jan-18	Govt. Order issued to all concern Departments for compliance
9	NOTIFICATION OF ENERGY CONSERVATION BUILDING CODE (ECBC) -2017	2017	Draft of UPECBC Submitted for further processing and notification is in progress
10	SOLAR STREET LIGHT IN MAIN MARKETS OF EACH BLOCKS	14018 NoS	150 NoS